## History of Road / Lane / Circle Thanisandra Main Road to Sampigehalli

| Year | Name of Work | Sanction Estimate Amount and Year | Period of Execution | Particulars of the work done | Name of the Contractor | Expenditure booked | JE / AE incharge | Road cutting done since the work done | Remarks should include any special features affecting the road surface |
|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| 2016-17 | Improvements to roads and drains at balance portion of chokkanahalli road connecting Thanisandra main road to Sampigehalli in ward no.05, Byatarayanapura sub division | 100.00 | 2016-17 | Items Executed<br>1) GSB<br>2) WMM<br>3) Primer Coat<br>4) Tack Coat<br>5) DBM<br>6) BC | G.N.Ramesh | Final Bill amount **Rs.92,29,807/-** | **Currently:**<br>1) K.G.Sundresh, JE<br>2) Jagadish.S, AEE<br><br>H.V.Yarappareddy, Executive Engineer | - | - |

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Executive Engineer
Project Division
Yelahanka Zone
Bangalore

# ROAD REGISTER INVENTORY

**Improvements to roads and drains at balance portion of chokkanahalli road connecting Thanisandra main road to Sampigehalli in ward no.05, Byatarayanapura sub division**

| Sl. No | Length or dia of the circle | Width at every convenient meters | Nature of the exisiting surface | Curb Chainages | FOOTPATH | | | | Particulars of shoulder drains and their Nos separately for Left & Right sides | Check drains | Existence of service lines Tel. & Cable UGD line WS line etc | Date of inspection & the initials | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | Gravel | B.S Slab | Concrete | Other surface | | | | | |
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 1 | 570 Mtrs | Avg Width 10 Mtrs | Asphalt Road | - | - | - | - | - | Earthern Drain on either sides | - | - | 17-09-2016 | |

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Executive Engineer
Project Division
Yelahanka Zone
Bangalore